



WINTER REPORT

December 2022 -
February 2023

btussel.com

(877) 227-0924

Sign up for email updates:

<https://tinyurl.com/628j832m>

OVERVIEW

While supply chain issues, winter weather conditions, and holiday closings caused delays for construction workers throughout the state, progress has continued on tower approvals and acquisition and fiber route design and approvals this winter.

TABLE OF CONTENTS

Overview	2
Community Engagement	3
Wireless Network Project	4
Map - Wireless Network	5
Site Acquisition Timeline	6
Customers	7
Fiber Network Project	8
Map - Fiber Network	9
How is a Fiber Network Created?	10

PROJECT SNAPSHOT

For a more detailed report of project status, see pages 4-5 and 8-9.

WIRELESS NETWORK



FIBER NETWORK



COMMUNITY ENGAGEMENT

ADS

Total People Reached: 1,014,720

Reached community members through television ads from December 2022-February 2023.

SOCIAL MEDIA

Total People Reached: 37,948

Reached community members through Facebook posts and ads from December 2022-February 2023.

SPONSORSHIPS

Reached Impact Sports Academy Baseball fans through sponsorship of the ISA Baseball tournaments taking place January-September 2023.

EVENTS

Bug Tussel's mascot, Buford, attended the Rotary Botanical Gardens light display in Janesville every Sunday in December.

Bug Tussel representatives attended FlannelFest in Janesville on February 25.



Technology Classes

Community members learned basic technology skills attending Bug Tussel University classes held at the Hedberg Public Library from December 2022-February 2023.

12/9

Email Basics

12/9

Tech Help

1/27

How the Heck Does
Wi-Fi Work?

1/27

Tech Help

2/17

Remove the Hassle
From Passwords

2/17

Tech Help

WIRELESS NETWORK PROJECT

Sites: 12

Funding Type: 2022 Bond / 2022 Loan / 2022

Grant & Bug Tussel contribution

Minimum Timeline: 2 years

Approval Date: August 2022



KEY STAGES

Includes 12 project-funded sites and other sites. Subject to change.



LIVE

4 Sites Complete

Towers are live and customers can be hooked up to the wireless network.



CONNECTIONS

4 Sites Complete

Connections to appropriate utilities, power, and network are made and broadcast signals are tested.



CONSTRUCTION

4 Sites Complete

Site is prepared, foundation, road, and tower are built, and utilities and equipment are installed.



APPROVALS

4 Sites Complete | 6 Sites In-Progress

Permits are submitted to and approved by government and partner organizations.




ACQUISITION

10 Sites Complete | 7 Sites In-Progress

Location for the site is scouted and, once a suitable site is found, a lease agreement with the landlord(s) is negotiated.


MAP - WIRELESS NETWORK

Representation of project-funded sites and other sites. Subject to change.



SITE ACQUISITION TIMELINE

btussel.com/about-us/partnerships



CUSTOMERS

FIXED WIRELESS

Total Subscribers:

41

Total current accounts subscribed to Bug Tussel fixed wireless service.

Pre-Sold Customers:

17

Total interested in fixed wireless service, including prospective customers and sales leads.

FIBER

Potential

Customers: 1,433

Total homes within 100 feet of planned fiber route.

Pre-Sold Customers:

20

Total interested in fiber service, including prospective customers and sales leads.

TOP CUSTOMER SERVICE REQUESTS:

BILLING

Assistance with billing information, making payments, etc.

SERVICE ISSUES

Slow Wi-Fi, internet service interruption, other individual service issues.

NEW INSTALLATION


Customer is set up with new service

PRODUCT/SERVICE

Questions about Bug Tussel service or products

PORTAL

Questions about Bug Tussel's web portal, including settings, access, etc.



FIBER NETWORK PROJECT

Mileage: 145.8

Funding Type: 2022 Bond / 2022 Loan / 2022 Grant & Bug Tussel contribution

Minimum Timeline: 2 years

Approval Date: August 2022



KEY STAGES

Includes all projects and phases, with backbone and distribution. Subject to change.



LIVE

Fiber is live in select areas and customers can be hooked up to the network.



CONNECTIONS

Fiber is connected to appropriate sections, utilities, and power and network signal is tested.



FIBER

Fiber is placed in conduit and sections are spliced together.



CONDUIT

Conduit cable and other utilities are installed.
Construction is expected to begin Spring 2023.



APPROVALS

139 Miles In-Progress

Permits submitted to and approved by government and partner organizations.



DESIGN


139 Miles In-Progress

Route is designed, planed, and engineered.

MAP - FIBER NETWORK

Representation of backbone. Subject to change.

Green **Live** Yellow **Connections** Pink **Fiber** Orange **Conduit** Purple **Approvals** Blue **Design**





How is a Fiber Network Created?



Did you know? A fiber network is like a highway system.

Long Haul Fiber is like an *expressway* connecting main points across very large areas together. This is the *core* network that hooks up internet connections from state to state and, on a larger scale, country to country.

The **Middle Mile** is like a *highway* connecting cities together. This is the *backbone* that connects cities, counties, and states and creates a national network.

The **Last Mile** is like a *road* that travels from the highway to individual neighborhoods, including FTTH (fiber-to-the-home), FTTN (fiber-to-the-neighborhood), etc. This is the *distribution* that connects the internet network to customer's homes, businesses, and government agencies. This is often the costliest and most challenging part of the network to create.

INSTALLING A FIBER NETWORK REQUIRES 4 MAJOR STEPS:

DESIGN THE ROUTE (*Engineering*)

Map the Route

Determine the best route for the network and outline in advanced mapping software.

Travel the Route

Travel the route to determine equipment and route needs based on the landscape. For example, areas with hard rock conditions will require specialized equipment such as a directional drill.

Update Design

Route design is then updated as needed based on landscape requirements, permit needs, etc.



OBTAIN PERMITS (*Zoning*)

Submit Permits

Submit permits to local and federal agencies in order to obtain authorization before beginning installation.

Await Approval

Await approval and re-submit or re-design if approval is denied.

INSTALL FIBER (*Construction*)

Deploy Conduit

Install conduit (a protective cable that will house the fiber) into the ground via plowing or boring (with a directional drill).

Install Access Hatches

Place access hatches in areas (often underground) where intersections will be made, the route changes direction, or fiber will be dispersed. These hatches (which include handholes, flowerpots, and cabinets) will act as utility boxes where fiber connections can be made.

Insert Fiber

Run fiber through the conduit. The most common way to insert fiber is through a process called fiber blowing, which uses a machine to move the fiber through the cable via bursts of air. This reduces friction and the risk of damage to the fiber.

Connect Fiber

Connect sections of fiber to one another by splicing, the process of fusing pieces of fiber together with an optical laser.

Connect to the Internet

Connect the fiber route to the internet, often by hooking up to the larger worldwide network via connection to a switch, a mobile tower, or another connecting point.



CONNECT TO CUSTOMERS (*On Air*)

Connect to Customer

Install fiber from the closest access point (a handhole) to customer's ONT (optical network terminal, which converts light signals to electrical signals) in their home or business.

Set Up Internet

Customer sets up home network system through router and ONT connections.