

**COUNTY OF ROCK
FINANCE DIRECTOR**

**PROJECT:
PROJECT #:
PROPOSAL DUE DATE:
DEPARTMENT:**

**LEE PARK VAULT TOILET BUILDING
#2012-25
MARCH 15, 2012 – 1:30 PM (CDT)
PUBLIC WORKS – PARKS DEPARTMENT**

	HUFFCUT CONCRETE CHIPPEWA FALLS, WI	GILBANK CONSTRUCTION CLINTON, WI	BUILDERS LAND INC ARLINGTON HEIGHTS, IL	CARR CONCRETE WILLIAMSTOWN, WV
VAULT TOILET COST	\$ 14,875.00	\$ 14,875.00	\$22,000.00	\$ 18,891.00
DELIVERY/INSTALLATION COST	\$ 4,305.00	\$ 6,625.00	\$ 4,650.00	\$ 9,109.00
COMPLETE PROJECT COST	\$ 19,180.00	\$ 21,500.00	\$ 26,650.00	\$ 28,000.00
BID BOND RECEIVED	YES	YES	YES	YES
START/FINISH DATE	5 WEEKS AFTER AWARD	APRIL 1 – JUNE 1, 2012	60 DAYS AFTER AWARD	APRIL 2 – JUNE 6, 2012
MODEL OF UNIT BID	HUFFCUTT PT175	CXT GUNNISON	CXT GUNNISON	CARR - KENNESAW

This project was advertised in the Janesville Gazette and on the Internet at www.co.rock.wi.us. Seven additional vendors were solicited that did not respond. One vendor submitted a no bid response.

Prepared By: _____
Senior Buyer

Department Head Recommendation: _____

Signature _____ Date

Governing Committee Approval: _____
Chair Vote Date

Purchasing Procedural Endorsement: _____
Chair Vote Date